

| SL No. | Division | District | Municipality/City Corporation | RMSU | Reporting Month | Package Name & No | Name of Scheme | Pillar Number | Type of Work |
|--------|----------|----------|-------------------------------|---------|-----------------|-------------------------------|--|---------------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| 3860 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 01 | Construction of RCC road at Kobirajpara (a) st. from Murad house to Liton house.Ch.0+000-0+80.00m and (b) Iqbal house to Shajahan house. Ch.0+000-0+70.00m. Ward no 07 | P-2 | New |
| 3861 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 01 | Construction of dustbin at Ward no 1-12 | P-2 | New |
| 3862 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 01 | Repair, Maintenance & Improvement of Rail Bazar Hat Kitchen Market | P-3 | Maintenance |
| 3863 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 02 | Rehabilitation of Bc road St. from Kachari mour to Faridpur Graveyard mour via Police line (ch. 0.00+1+65m) & DC office mour to police line (400m) at Ward No: 09, 11 | P-2 | Maintenance |
| 3864 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 02 | Rehabilitation of Bc road St. from Suihari more to Bus Terminal at Ward:04, 05. ch. 0+00-0+585.00m | P-2 | Maintenance |
| 3865 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 02 | Rehabilitation of Bc road St. from Suihari more to Golapbagh more at Ward:04. ch. 0+00-0+555.00m | P-2 | Maintenance |
| 3866 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 02 | Construction of hand wash facilities at various place | P-1 | New |
| 3867 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 03 | Rehabilitation of BC road st. from Kuwaiti mosque to kata factory mour Ward:09. ch.0+00-0+470m. | P-2 | Maintenance |
| 3868 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 03 | Rehabilitation of BC road st. from Kosba Primary School to West side Milon house at Ward#12, ch.0+000-0+300.00m. (b) Construction of RCC drain St. from Kosba Primary School to West side Milon house at Ward:09, 10, 11. ch.0+000-0+300.00m | P-2 | Maintenance |
| 3869 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 03 | Rehabilitation of Bc road st. from Ramnagor mour to Indira mour at Ward:01, ch.0+00-0+360.00m | P-2 | Maintenance |
| 3870 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 03 | Rehabilitation of Bc road st. from Chourongi mour to Borobondor horishova mour at Ward:05, ch.0+00-0+875.00m | P-2 | Maintenance |
| 3871 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 04 | Construction of RCC road & drain st from Tuku haji house to Mamuns mour, Ward No: 01, ch.0+00-0+327m | P-2 | New |
| 3872 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 04 | Construction of RCC road & drain at Kanchan Kolony Kowser golden road (painter) Ward No: 2, ch.0+00-0+110.00m | P-2 | New |
| 3873 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 04 | Construction of RCC road & drain at Ghashipara Veterinary Doct or house to sukumar house via Crown Electricns house, Ward No:02, ch.0+00-0+90.00m Link:0+00+0+120m | P-2 | New |
| 3874 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 04 | Construction of RCC drain st. from Akter house to Lalbag primary school last boundary, at patuapara, Ward No:02, ch.0+00-0+110.00m | P-2 | New |

| | | | | | | | | | |
|------|---------|----------|----------|---------|-----|-------------------------------|--|-----|-------------|
| 3875 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 04 | Construction of RCC road & drain at Kanchon colony st. from Kamal house to sukai house, Ward No:02, ch.0+00-0+160.00m | P-2 | New |
| 3876 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2022-23/W- 05 | Construction of RCC road & drain st. from Main road to Rubel Plot at upsohor 06, Ward No: 09, ch.0+00-0+290.00m Link road ch.0+00-0+50.00m | P-2 | New |
| 3877 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-06 | Upgrading of road at Ghasipara Women welfare office road, ward no: 03, ch.0+00-0+108m, Link-01-0+00-0+52m , Link-02-0+00-0+30m | P-2 | Improvement |
| 3878 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-06 | Construction of RCC drain at Ghasipara Women welfare office road, ward no: 03, ch.0+00-0+108m, Link-01-0+00-0+52m , Link-02-0+00-0+30m | P-2 | New |
| 3879 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-06 | Re-habilitation of Road & Construction of Drain slab st. from Dab gas mosque to Nurani Madrasha, Ward No: 02, ch.0+00-0+320m | P-2 | Maintenance |
| 3880 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Upgrading of RCC road at Ghasipara st. from jakir house to Lalu hardware house, ward no:02, ch. 0+00-0+140m | P-2 | Improvement |
| 3881 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Construction of RCC drain at Ghasipara st. from jakir house to Lalu hardware house, ward no:02, ch. 0+00-0+140m | P-2 | New |
| 3882 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Upgrading of RCC road at Chaulipotti st. from Hasan house to Fazlu house, ward no:02, ch. 0+00-0+92m | P-2 | Improvement |
| 3883 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Construction of RCC drain at Chaulipotti st. from Hasan house to Fazlu house, ward no:02, ch. 0+00-0+92m | P-2 | New |
| 3884 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Upgrading of RCC road at Modipara st. from Nazu house to Sumon house, ward no:02, ch. 0+00-0+49m & ch.0+00-0+59m | P-2 | Improvement |
| 3885 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-07 | Construction of RCC drain at Modipara st. from Nazu house to Sumon house, ward no:02, ch. 0+00-0+49m & ch.0+00-0+39m | P-2 | New |
| 3886 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-08 | Upgrading of RCC road at Puraton Bahadur Bazar ward no:10, ch. 0+00-0+265m | P-2 | Improvement |
| 3887 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-08 | Construction of RCC Drain at Puraton Bahadur Bazar ward no:10, ch. 0+00-0+265m | P-2 | New |
| 3888 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-09 | Upgrading of BC road st. from PDB mour to east side Nayanpur road, Ward No: 04, ch. 0+00-0+285m | P-2 | Improvement |
| 3889 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-09 | Construction of RCC drain st. from PDB mour to east side Nayanpur road, Ward No: 04, ch. 0+00-0+200m | P-2 | New |
| 3890 | Rangpur | Dinajpur | Dinajpur | Rangpur | jun | LGCRRP/Dinajpur/2023-24/W-10 | Rehabilitation of BC road st. from Taz vobon to Lokvobon, Ward No: 03. Dinajpur pourashava, Dinajpur, ch. 0+00-0+260m , Link-01 -ch. 0+00-0+154m, Link-02 -ch. 0+00-0+10m, Link-03 -ch. 0+00-0+19m(Salvage Cost | P-2 | Maintenance |

Total (Dinajpur)

| Category | Sub Category of Scheme | Quantity (km/Nos) | Concurred Estimated Amount | Concurred Tranche Number | Date of Agreement | Name of Contractor | Contracted Amount | Date of Commencement | Date of Completion | | No of Benefited Person (As indicated in scheme) | | No of Labor Engaged upto reporting period | |
|----------|------------------------|-------------------|----------------------------|--------------------------|-------------------|---|-------------------|----------------------|--------------------------------|------------------------|---|--------|---|--------|
| | | | | | | | | | Planned date (As per Contract) | Actual Completion Date | Male | Female | Male | Female |
| 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 |
| Road | RCC | 0.150 | 1,548,475.00 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 1,728,887.03 | 25/May/23 | 26/Nov/23 | 13/Sep/23 | 923 | 767 | 17 | 9 |
| Dustbin | Dustbin | 12 | 1,170,950.00 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 1,308,183.23 | 25/May/23 | 26/Nov/23 | 2/Nov/23 | 764 | 651 | 5 | 3 |
| Market | K.Market | 1 | 1,356,690.00 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 1,326,498.81 | 25/May/23 | 26/Nov/23 | 14/Nov/23 | 827 | 643 | 8 | 3 |
| Road | BC | 0.465 | 6,712,041.57 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 7,366,233.13 | 25/May/23 | 26/Nov/23 | 13/Nov/23 | 32,340 | 27,287 | 15 | 8 |
| Road | BC | 0.585 | 4,932,521.77 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 5,339,989.99 | 25/May/23 | 26/Nov/23 | 16/Nov/23 | 20,320 | 17,659 | 14 | 9 |
| Road | BC | 0.555 | 4,394,303.00 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 4,714,128.29 | 25/May/23 | 26/Nov/23 | 21/Nov/23 | 7,265 | 5,977 | 14 | 8 |
| Handwash | Handwash | 1 | 148,159.00 | 2 | 22/May/23 | M/S Ma Enterprise, Kanchan Kolony, Sadar, Dinajpur | 128,767.82 | 25/May/23 | 26/Nov/23 | 14/Nov/23 | 875 | 651 | 4 | 2 |
| Road | BC | 0.470 | 2,367,784.00 | 2 | 14/Aug/23 | M/S RA Traders, Agra , Kachinia, Khansama, Dinajpur | 2,128,635.45 | 21/Aug/23 | 22/Feb/24 | 26/Jan/24 | 24,755 | 22,641 | 10 | 8 |
| Road | BC | 0.600 | 3,975,462.00 | 2 | 14/Aug/23 | M/S RA Traders, Agra , Kachinia, Khansama, Dinajpur | 3,573,915.37 | 21/Aug/23 | 22/Feb/24 | 13/Feb/24 | 1,235 | 858 | 11 | 7 |
| Road | BC | 0.360 | 2,616,553.00 | 2 | 14/Aug/23 | M/S RA Traders, Agra , Kachinia, Khansama, Dinajpur | 2,280,881.37 | 21/Aug/23 | 22/Feb/24 | 18/Feb/24 | 5,641 | 4,982 | 7 | 4 |
| Road | BC | 0.875 | 8,678,859.00 | 2 | 14/Aug/23 | M/S RA Traders, Agra , Kachinia, Khansama, Dinajpur | 7,802,309.96 | 21/Aug/23 | 22/Feb/24 | 1/Jan/24 | 12,365 | 8,232 | 15 | 7 |
| Drain | RCC | 0.327 | 7,262,422.00 | 2 | 14/Aug/23 | Najmul Haque- Habibur Rahman (JV) Mission Road, Kuthibari, Dinajpur | 6,764,351.20 | 21/Aug/23 | 22/Feb/24 | 15/Feb/24 | 872 | 934 | 13 | 7 |
| Drain | RCC | 0.110 | 1,987,082.00 | 2 | 14/Aug/23 | Najmul Haque- Habibur Rahman (JV) Mission Road, Kuthibari, Dinajpur | 1,863,235.13 | 21/Aug/23 | 22/Feb/24 | 20/Feb/24 | 283 | 186 | 12 | 5 |
| Drain | RCC | 0.210 | 2,651,439.00 | 2 | 14/Aug/23 | Najmul Haque- Habibur Rahman (JV) Mission Road, Kuthibari, Dinajpur | 2,495,027.78 | 21/Aug/23 | 22/Feb/24 | 22/Feb/24 | 341 | 275 | 12 | 6 |
| Drain | RCC | 0.110 | 924,053.00 | 2 | 14/Aug/23 | Najmul Haque- Habibur Rahman (JV) Mission Road, Kuthibari, Dinajpur | 968,317.75 | 21/Aug/23 | 22/Feb/24 | 22/Feb/24 | 193 | 152 | 10 | 6 |

| | | | | | | | | | | | | | | |
|-------|-----|-------|-----------------------|---|-----------|--|----------------------|-----------|-----------|-----------|-------------------|------------------|---------------|---------------|
| Drain | RCC | 0.160 | 2,520,009.00 | 2 | 14/Aug/23 | Najmul Haque- Habibur Rahman (JV) Mission Road, Kuthihari, Dinainur. | 2,405,868.96 | 21/Aug/23 | 22/Feb/24 | 22/Feb/24 | 266 | 193 | 8 | 5 |
| Drain | RCC | 0.290 | 12,171,081.00 | 2 | 14/Aug/23 | M. Ehtesamul Haque, Jail Road, Munshipara, Dinainur.Sadar, Dinainur. | 11,456,248.27 | 21/Aug/23 | 22/Feb/24 | 22/Feb/24 | 517 | 589 | 13 | 7 |
| Road | RCC | 0.108 | 1,922,106.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.108 | 1,457,141.00 | 3 | | | | | | | | | | |
| Road | RCC | 0.302 | 2,675,910.00 | 3 | | | | | | | | | | |
| Road | RCC | 0.140 | 1,400,463.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.140 | 1,275,188.00 | 3 | | | | | | | | | | |
| Road | RCC | 0.092 | 942,001.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.092 | 841,244.00 | 3 | | | | | | | | | | |
| Road | RCC | 0.059 | 1,507,613.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.039 | 1,301,329.00 | 3 | | | | | | | | | | |
| Road | RCC | 0.265 | 6,580,055.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.265 | 7,043,683.00 | 3 | | | | | | | | | | |
| Road | BC | 0.285 | 4,551,601.00 | 3 | | | | | | | | | | |
| Drain | RCC | 0.200 | 1,299,451.00 | 3 | | | | | | | | | | |
| Road | BC | 0.260 | 7,847,204.00 | 3 | | | | | | | | | | |
| | | | 106,062,873.34 | | | | 63,651,479.53 | | | | 109,782.00 | 92,677.00 | 188.00 | 104.00 |

| No of Total Person Days utilized upto reporting period | | Total Labor Costs Paid (in amount) | Labor Froce Costs: Machine-Equipment Ratio | LIPW Yes/No | No of women with paid employment (Ex: Cook/Cleaner) | Physical Progress (%) | Amount Spent (In Figure) | Financial Progress (%) | Status | Remarks |
|--|--------|------------------------------------|--|-------------|---|-----------------------|--------------------------|------------------------|----------------|----------------------|
| Male | Female | | | | | | | | | |
| 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 |
| 170 | 90 | 1,560,000 | | No | 1 | 100% | 1,725,167.01 | 100% | Work Completed | |
| 60 | 36 | 57,600 | | No | 1 | 100% | 428,478.03 | 33% | Work Completed | |
| 176 | 66 | 145,200 | | No | 1 | 100% | 1,326,498.81 | 100% | Work Completed | |
| 405 | 216 | 372,600 | | No | 1 | 100% | 6,394,593.51 | 87% | Work Completed | |
| 252 | 162 | 248,400 | | No | 2 | 100% | 4,399,681.06 | 82% | Work Completed | |
| 238 | 136 | 224,400 | | No | 2 | 100% | 3,128,337.89 | 66% | Work Completed | |
| 52 | 26 | 46,800 | | No | 1 | 100% | | 0% | Work Completed | |
| 180 | 144 | 194,400 | | No | 2 | 100% | 963,089.54 | 45% | Work Completed | |
| 242 | 154 | 237,600 | | No | 2 | 100% | 2,329,554.37 | 65% | Work Completed | BC Road (300m) & RCC |
| 35 | 20 | 33,000 | | No | 1 | 100% | | 0% | Work Completed | |
| 300 | 140 | 264,000 | | No | 3 | 100% | 4,322,874.46 | 55% | Work Completed | |
| 455 | 245 | 350,000 | | No | 3 | 100% | | 0% | Work Completed | RCC Road with RCC |
| 84 | 35 | 71,400 | | No | 1 | 100% | | 0% | Work Completed | Road with RCC |
| 60 | 30 | 54,000 | | No | 2 | 100% | 1,441,363.54 | 58% | Work Completed | Road with Drain |
| 40 | 24 | 38,400 | | No | 1 | 100% | | 0% | Work Completed | |

