



**Dinajpur Pourashava**  
**Dinajpur**  
**Important Urban Infrastructure Development Project-2 (UIDP-2)**

Name of District : **Dinajpur**

Name of Pourashava : **Dinajpur Pourashava**

**Progress Report**

**FY: 2023-2024**

Sl. No.	Package No	Name of Scheme	Effective Length (m)	Start Chainage (m)	End Chainage (m)	Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Commencement Date as per NOA (dd/mm/yy)	Actual Commencement Date as per NOA (dd/mm/yy)	Completion Date as per NOA (dd/mm/yy)	Actual Completion Date (dd/mm/yy)	Salvage Material (Tk)	Physical Progress (%)	Total Fund Received (Tk)	Cumulative Expenditure (Tk)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
01	IUIDP-2/DIN/P-1	a	Improvement of road at Paharpur st. from Sistyola mour to Gasipara bottola mour via Iqbal School mour by Bituminous Dense Carpeting (DC) (Ch 00m-980.00m)	1455.00	0.00	8,444,884.56	8,022,641.00	Md. Najmul Hoque Sarkar, Mison Road Dinajpur	28/8/2019	4/9/2019	2/2/2020	Complete	Nill	100%	8,45,00,000/-	7992720.00		
		b	Improvement of road st. from Adv. Ishaque house to Six road by Butiminous Dense Carpeting(DC) (Ch-00m-260.00m)															
		c	Improvement of road st. from Kana hafez ( Idris's) mour to Baluadanga Dotola mosque by Butiminous Dense Carpeting(DC) (Ch-00m-215.00m) under Dinajpur Pourashava. Dist.- Dinajpur.															
02	IUIDP-2/DIN/P-2	a	Construction of RCC road at Golkthi st. from Rokmukti clinic to Bahadur bazar mour.(Ch-00-360.00m) at Ward no : 03.under Dinajpur Pourashava.Dist. Dinajpur.	360.00	0.00	9,053,300.00	8,600,635.00	M/S.Maa Enterprise Shekh Md. Shah Alam Kanchan Colony. Dinajpur	28/8/2019	3/9/2019	29/02/2020	Complete	Nill	100%		7167476.00		
03	IUIDP-2/DIN/P-3	a	Construction of RCC drain at Eidghabosti in front of Dr. Yesdani house to Rezaul house.(Ch-00m-130.00m), Word no-11.	770.00	0.00	9,905,863.22	9,410,570.00	M/S. A.R TRADER'S Baluadanga Dinajpur	28/8/2019	3/9/2019	29/03/2020	On Going	Nill	80%	8,45,00,000/-	3701111.57		
		b	Construction of RCC drain at Pulhat st. from Khokon house to south side existing drain via police fari.															
		c	Construction of RCC drain at Pulhat st. from Ramzan house to west side existing drain. Ward no : 12.( Ch-00m-150.00m).															
04	IUIDP-2/DIN/P-4	a	Construction of RCC drain at Lalbagh st. from Azu house to Nuru house. (Ch-00m-70.00m)Ward no : 01.	666.00	0.00	9,059,328.24	8,606,602.00	Md. Nasim Khan. Up-Sohar Dinajpur	28/8/2019	1/9/2019	22/03/2020	On Going	Nill	70%	8,45,00,000/-	3108472.00		
		b	Construction of RCC drain at Munshipara st. from Sogir house to Gagra khal via najrur house.( Ch-00m-235.00m.) Ward : 03.															
		c	Construction of RCC drain at Balubari st. from Shekh Jahangir majer to west side proposed drain. (Ch.00m-120.00m)Ward no 08.															
		d	Construction of RCC drain at North Faridpur st. from Mr. Nurul house to Mr. Joynal house & Link - Nuru house to same drain.(Ch.00m-185.00m & Ch.00m-56.00m.)															
05	IUIDP-2/DIN/P-5	a	Improvement of road st. from Phulhat police fari to Textile college mour by Bituminous Dense Carpeting(DC),(Ch.00m-400.00m) word no-12.	760.00	0.00	6,171,639.81	5,863,058.00	M/S. A.R TRADER'S Baluadanga Dinajpur	28/9/2019	5/9/2019	28/02/2020	Complete	Nill	100%	8,45,00,000/-	4808363.00		
		b	Improvement of road at Ramnagar st. from Indira mour to Modina mosque mour by Bituminous Dense Carpeting (DC) Ch-00m-360.00m). Ward : 01.															

Sl. No.	Package No		Name of Scheme	Effective Length (m)	Start Chainage (m)	End Chainage (m)	Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Commencement Date as per NOA (dd/mm/yy)	Actual Commencement Date as per NOA (dd/mm/yy)	Completion Date as per NOA (dd/mm/yy)	Actual Completion Date (dd/mm/yy)	Salvage Material (Tk)	Physical Progress (%)	Total Fund Received (Tk)	Cumulative Expenditure (Tk)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
06	IUIDP-2/DIN/P-6	a	Construction of RCC road at Rajbati st. from Suk sagor west side to Rajbati road via karigori college ( Alfala road ) (Ch.00m-697.00m) Ward no : 06.	500.00	0.00		7,123,304.65	6,767,140.00	M/S GOLAP ENTERPRISE. Syed Saeam Hossain. Mison Road Dinajpur	3/9/2019	15/09/2019	28/02/2020	Complete	Nil	100%	8,45,00,000/-	67,64,511.00	
07	IUIDP-2/DIN/P-7	a	Improvement of road st. from PTI mour to Labor mour by Bituminous Dense Carpeting(DC) (Ch.00m-500.00m) word no-01&04. under Dinajpur Pourashava.	500.00	0.00		7,080,182.10	6,726,172.90	M/S. Monzu Construction. Balubari. Dinajpur	23/9/2019	10/10/2019	3/2/2020	On Going	Nil	65%		3,256,662.00	
08	IUIDP-2/DIN/P-8	a	Improvement of road at Balubari st. from Agriculture extention office to Tular's house by Bituminous Dense Carpeting (DC) (Ch-00m-235.00m) word no-07.	1257.00	0.000		8,779,753.66	8,380,764.00	RUP ENTERPRISE. Bahadur Baar Dinajpur	28/08/2019	7/9/2019	28/03/2020	Final Bill	Nil	100%		8,340,763.00	
	b	Improvement of road st. from Faridpur grave yard mour to Textile college mour by Bituminous Dense Carpeting (DC) Ch.00m-580.00m) word no-09.																
	c	Improvement of road at Kanchon coloni st. from Kamrul house to Ohidul store house by Bituminous Dense Carpeting(DC) (Ch 00m-442.00). At Ward no 02. under Dinajpur Pourashava. Dist. Dinajpur.																
09	IUIDP-2/DIN/P-9	a	Construction of RCC road at Eidghabosti infront of Dr. Yesdani house Rezaul house.(Ch. 00m-130.00) at word no -11.	516.00	0.00		4,601,413.38	4,371,343.00	RUP ENTERPRISE. Bahadur Baar Dinajpur	28/8/2019	10/9/2019	28/03/2020	Final Bill	Nil	100%	4,371,342.00		
	b	Construction of RCC road at Phulhat st. from Rabiul house to Rezanur house.(Ch.00m-176.00m) Ward no : 12.																
	c	Construction of RCC road at Suhari Khalpar st. from nazir house to west side BDR house. ( Ch.00m-210.00m) word no-04.																
10	DIN/POURA/IUIDP-2/2022/P-10	a	Construction of Rec Road at Suihari Cold storage mor to PTI Mour (Ch 00m-350m) Link – Aminul House to Abul Kasm House (Ch 00m-135.00m) Ward no : 04	485.00	0.00	350.00	11,043,097.00	10,490,942.15	MD. Bulu Mondol Haibotpur, Josai Pore Parbatipur Dinajpur	26-05-2022	30-05-2022	25-05-2023			100%	7548504		
		b	Construction of Rec Drain at suihari starting from Aminul House to Abul Kasm House (Ch 00m-135.00m)	135.00	0.00	135.00	1,833,883.00	1,742,188.85							100%			
11	IDP-2/2022/P-11	a	a) Construction of BC road st. from Ramnagor Mr. Arshad house to Patupara Eidgha field by Bituminous Dense Carpeting (DC) Ward no : 01 & 02 . Ch 00-360.00m	672.00	0.00	360.00	6,583,909.00	6,254,713.55	Dinajpur Thai Aluminium	26-05-2022	30-05-2022	25-05-2023			100%		4335	

Sl. No.	Package No		Name of Scheme	Effective Length (m)	Start Chainage (m)	End Chainage (m)	Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Commencement Date as per NOA (dd/mm/yy)	Actual Commencement Date as per NOA (dd/mm/yy)	Completion Date as per NOA (dd/mm/yy)	Actual Completion Date (dd/mm/yy)	Salvage Material (Tk)	Physical Progress (%)	Total Fund Received (Tk)	Cumulative Expenditure (Tk)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	DIN/POURA/UIDP-2/2022/P-12	b	b) Improvement of road st. from Sador hospital mour to Allain Motoras via Rog mukti Clinic by Bituminous Dense Carpeting (DC) . Ward No-3. Ch 00-312.00m under Dinajpour Pourashava	072.00	0.00	312.00			& Glass House Chouliapatty, Dinajpur						100%		1566	
12	DIN/POURA/UIDP-2/2022/P-12	a	a) Construction of RCC road at Apon Thikana ,(Ch-00-300.00m) Ward no : 01.under Dinajpur Pourashava.Dist. Dinajpur.	300.00	0.00	300.00	12,334,257.00	11,717,544.15	M/S Ma Enterprise Kanchan KolonyDinajpur	08.05.2022	14.05.2022	07.05.2023		913,304.00	70%		9614244.01	
		b	b) Construction of BC road at Apon Thikana ,(Ch-00-492.00m) Ward no : 01.under Dinajpur Pourashava.Dist. Dinajpur.	492.00	0.00	492.00												
		c	c) Improvement of road from Hattat Para to Ucha Bridge Road.(Ch-00-340.00m)& Link. Road from Minar Mosque To Rall Ghunti Road by Bituminous Dense Carpeting(DC) (Ch.00m-161m) at word no: 10.under Dinajpur Pourashava.Dist. Dinajpur. under Dinajpour Pourashava, Dist: Dinajpur.	501.00	0.00	501.00												
13	DIN/POURA/UIDP-2/2022/P-13	a)	a) Rehabilitation of road from Balubari LAW College More to Balubari Bancharam Pul at Middle Balubari by Bituminas dance carpeting (BC) ( Ch. 0.00-482.00) at ward No. 07	1237.00	0.00	300.00	8200963.00	7790914.85	M/S Saif Construction Pulhat, Dinajpur	08.05.2022	14.05.2022	07.05.2023			100%		4834947	
		b)	b) Rehabilitation of Balubari Bancharam Pul to Moharaja more at Balubari by Bitu,minas dance carpeting (BC) ( 0.00-625.00) at Ward No. 07		0.00	625.00												
		c)	c) Construction of RCC road from Balubari Khalpara Bridge to Munshi Hotel at Balubari Khalpara (Ch. 0.00-130.00) Ward No-07		0.00	130.00												
14	DIN/POURA/UIDP-2/2022/P-14	a)	a) Re-habilitation of BC road from Shak Jahangir Major to Bypass Road via CT Collage by Bituminous Dense Carpeting(DC) (Ch 00m350.00m) at word no 08.	1295.00	0.00	350.00	12,185,010.00	12,178,917.50	M/S Asha Sweets Sujalpur, Birgonj Dinajpur	05.05.2022	12.05.2022	04.05.2023		118,124.00	100%		1490779.2	
		b)	b) Re-habilitation of BC road with Side Extension from Ghashipara Toriqul Engineer House to Sikkha Office via Azijul Chowdhory house at Ghasipara Road by Bituminous Dense Carpeting(DC) (Ch 00m-945.00m) (Salvage Tk 118124.00) word no-02. Under Dinajpur Pourashava. Dist: Dinajpur.		0.00	945.00												

Sl. No.	Package No		Name of Scheme	Effective Length (m)	Start Chainage (m)	End Chainage (m)	Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Commencement Date as per NOA (dd/mm/yy)	Actual Commencement Date as per NOA (dd/mm/yy)	Completion Date as per NOA (dd/mm/yy)	Actual Completion Date (dd/mm/yy)	Salvage Material (Tk)	Physical Progress (%)	Total Fund Received (Tk)	Cumulative Expenditure (Tk)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
15		DIN/POURA/UIDP-2/2022/P-15	<p>1. a) Rehabilitation of Road from Newtown 3 No. Bazar Janata Clinic to Power Station via 3 No. Bazar at Newtown by Bituminas carpeting (BC) (Ch. 0.00-732.00) at Ward No. 09</p> <p>b) Rehabilitation of road from Newtown Kuyaty mosque more to Simul Tola (Kher Potty) at Newtown with link road by bituminas dense carpeting (BC) (Ch. 0.00-388.00 m) at ward No. 09</p> <p>2. a) Construction of RCC drain at Lalu para st. from Dr. Vodro house to Ronjit house (Ch. 0.00-70.00 m) ward No-06</p> <p>b) Construction of RCC drain at Newtown staff Quarter gate joint drain (Ch. 0.00-90.00 m) at ward No. 09 &amp; Road cross drain 20.00m</p>	1120.00	0.00	732.00	6576353.00	6247535.35	M/S Mita Enterprise Munshipara Dinajpur	16.05.2022	22.05.2022	15.05.2023		139854.00	75%		3088742.31	
16		DIN/POURA/UIDP-2/2022/P-16	<p>a) Rehabilitation of BC road from Churipotty Agroni Bank to Kotoyali Thana Kona via Chambre of Comars Bituminous Dense Carpeting (DC) (Ch 00m-275m) Ward no : 03</p> <p>b) Rehabilitation of BC road from Nimtola Mor to Charubabur mor via Agroni Bank by Bituminous Dense Carpeting (DC) (Ch 00m-730m) Ward no : 03 under Dinajpur Pourashava, Dist: Dinajpur</p>	1005.00	0.00	1005.00	8685897.00	8251602.15	M. Ehtesamul Haque Jail Road, Munshipara Dinajpur	16.05.2022	22.05.2022	15.05.2023		105806.00	100%		6515733.5	
17		DIN/POURA/UIDP-2/2022/P-17	<p>a) Rehabilitation of road starting from newtown 3 no Bazar road TT House via Hoque House (West side extension) at newtown by Bituminous Dense carpeting (DC) at Ward-09 (ch.0.00-230m) (b) RCC Drain From Newtown 03 no Bazar road TT house to Abu Sayed House via Hoque house (West side extension) at newtown at ward no-09 9ch. 0.00-22m) (C) RCC Road from Moklesur Rahman Road road at Chowliapotti at wardno -02 9Ch.0.00-44 &amp; ch.0.00-14m) (D) RCC drain Baluadanga road to Babul house &amp; Moklesur rahman house at chowliapotti at ward no-02 (Ch. 0.00-300m &amp; 0.00-44m)</p>	654.00	0.00	654.00	6286621.88	5972290.788	M/S Ma Enterprise Kanchan KolonyDinajpur					66579.00	35%		-	